

FLADEBOE GULLY

GULLY STABILIZATION – SPIDER LAKE



A large eroding gully was stabilized on the shore of Spider Lake in Southern Chisago County. The gully was 8-15 feet deep in places and eroding directly into the lake on moderate and heavy rains. The gully is now stabilized through rock checks, permanent erosion control, and native seedings. The landowners will be responsible for the long-term maintenance of the gully restoration.

Partners:

Landowners
Chisago Lakes Lake Improvement District
Chisago Soil & Water Conservation District

Pollution Reduction:

Total Suspended Solids (TSS):
5.2 tons/yr
Total Phosphorus (TP): 5.9
lb/yr
(Board of Water & Soil Resources (BWSR) Spreadsheet)

Targeted Water:

Spider Lake

Completion Date:

9/30/2020

May I Visit?

No – The project is located entirely on private property. Please be respectful of private property.

